



A1 Plumbing, Pumps & Water Treatment Inc

Gordon's Downsizing & Estate Services Ltd., Brokerage
374 Prince Edward County Rd 5
Prince Edward, ON K0K 2T0

(613) 542-0963
 Nicky@gogordons.com

INVOICE	#24295-1
SERVICE DATE	Mar 03, 2025
PAYMENT TERMS	Upon receipt
DUE DATE	Mar 04, 2025
AMOUNT DUE	\$502.85

SERVICE ADDRESS

661 County Rd 10
Prince Edward, ON K0K 2T0

CONTACT US

224 North Murray St
Quinte West, ON K8V 6R8

(613) 398-0599
 service@a1plumbingquinte.com

INVOICE

Services	amount
Inspections - Well Flow Testing Licensed Well Technician performs a draw down and recovery test of well to provide a production (well yield) rate. Includes visual inspection of well and pump system and report. Well flow rates are subject to seasonal change. Well type: 8" drilled well in a pit Well depth: 79ft 6" Static water level: 2ft 4" Reserve: 100 gallons Production Rate: 2 79 gpm Well Notes: Well should be brought to code to meet ministry standards. Pump & Pressure System Notes: Hooked up with a submersible pump. System hits a 20 gallon pressure tank. Pressure tank is showing signs of wear and is 30 years old. Galvanized tank t kit should be replaced with a no lead brass tee kit. Next the system hits a 2x10 sediment filter and uv light. Uv light in service at time of inspection.	\$250.00
Inspections - Septic Inspection	\$195.00

Licensed On-Site Septic System Installer/Inspector conducts a visual inspection of the septic tank and leaching field. A "demand" test is performed on the leaching field, the technician assesses the systems ability to accept a consistent demand of effluent, running approx 5gpm of water in the outlet pipe for approx 20 mins. All tank lids must be exposed prior to inspection.

Tank type: Concrete

Capacity: Approx 1500 litres

System type: Gravity

Tank condition:

- Baffles
- Lid
- Manholes
- Partition
- Accessibility
- Risers

Tank Notes: Tank could use risers to provide 4 seasonal access to chamber without digging to pump or service. All other listed above components are intact and functioning as they should.

Demand Test Notes: Demand was handled to the field without issue.

Subtotal	\$445.00
Total Tax	\$57.85
HST ON (13%)	\$57.85
Job Total	\$502.85
Amount Due	\$502.85

See our [Terms & Conditions](#)